

Construction of a building complex (Academic building, Admin building & Canteen building)
for the Faculty of Allied Health Science, University of Ruhuna; Walahanduwa, Galle



Actual Physical Progress as @ 26th September 2021 – 41%

Date of Commencement – 3rd December 2020

Proposed Date of Completion – 3rd June 2023

Initial Contract price - Rs. 1,501,729,599.71 + VAT

Financial work done – Rs. 575 Mn.

Outstanding bills – **Rs. 93,987,037.94**

Physical progress

Building A – Academic Building (6 Storied)

- ✓ Foundation Concreting works – 100%
- ✓ Ground floor columns – 100%
- ✓ Ground floor brick works – 95%
- ✓ 1st floor Slabs & Columns – 100%
- ✓ 2nd floor Slab – 100%
- ✓ 2nd floor Columns – 100%
- ✓ 3rd Floor slab – 75%
- ✓ Ground floor wiring works – 35%



3rd Floor slab is planned to concrete in October 2nd Week



Building B – Administrative & Library Building (3 Storied)

- ✓ Foundation Concreting works – 100%
- ✓ Ground floor columns – 100%
- ✓ 1st floor Slabs - 65% (Only $\frac{3}{4}$ of the 1st floor slab concreted, Rest of the Slab will concrete by October 2nd week)



Building C – Canteen & Common Building (2 Storied)

- ✓ Footing excavation, screeding & base concreting – 90%
- ✓ Ground Floor columns – 40%



Issues and Concerns

- **Access road widening and preparation for Asphaltting started by RDA**

