

**Construction of 10 Storied Professorial ward complex for the faculty of medicine,
University of Ruhuna – Karapitiya**



Actual Physical Progress as @ 27th August 2021 – 32%

Revised Date of Commencement – 16th October 2020

Revised Date of Completion – 15th April 2023

Initial Contract price - Rs. 1,138,355,200.00 + VAT

Financial work done – Rs. 207,027,706.23

Outstanding bills – **Rs. 32,326,706.23**

Physical progress

- ✓ Mobilization 100%

Foundation & Sub structure

- ✓ Pile concreting (55 No's) – 100% Done
- ✓ PIT & PDA Test – Done & Satisfied
- ✓ Pile cap concreting (39 No's) – 100% done
- ✓ Tie beam Concreting -100% Done
- ✓ Floor compaction – Currently doing
- ✓ Ground floor Column reinforcement works – Currently doing
- ✓ Anti-termite treatment & Floor concreting – Proposed to execute in the coming week
- ✓ Super structure concreting works will commence by September begin.
- ✓ Contractor plans to finish 4-5 slabs by this year ends.





Issues & Reminders

- ✓ UDA approval process for the project is ongoing at the preliminary planning stage.
- ✓ Architectural drawings are verified by each responsible doctor for the floor
- ✓ Structural drawings are currently submitting in stagewise