

**Construction of 10 Storied Professorial ward complex for the faculty of medicine,
University of Ruhuna – Karapitiya**



Actual Physical Progress as @ 09th October 2021 – 39%

Revised Date of Commencement – 16th October 2020

Revised Date of Completion – 15th April 2023

Initial Contract price - Rs. 1,138,355,200.00 + VAT

Financial work done – Rs. 280 Mn

Outstanding bills – Rs. 29,932,135.40

Physical progress

- ✓ Mobilization 100%

Foundation & Sub structure

- ✓ Pile concreting (55 No's) – 100% Done
- ✓ PIT & PDA Test – Done & Satisfied
- ✓ Pile cap concreting (39 No's) – 100% done
- ✓ Tie beam Concreting -100% Done
- ✓ Floor Concreting– 100% Done
- ✓ Ground floor Column Concreting (28 No's) – Done
- ✓ 1st Floor Shuttering & Reinforcement works – 100%
- ✓ 1st Floor Slab Concreting – 100%
- ✓ 2nd Floor columns – 20%





PROGRESS AS @ 9th OCTOBER 2021



Issues & Reminders

- ✓ UDA Preliminary planning payment Done. Online application process is currently ongoing.
- ✓ Architectural drawings are verified by each responsible doctor for the floor
- ✓ Structural drawings are currently submitting in stagewise and approval is also providing subsequently.